hensive development of drains left side of Muthyalamma Temple in Ward No 17 JP Park

de:017-20-000051 | P-3739

ements

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
Removing and Refixing stone slabs of Drain and Pointing in CM 1:3							Sqm	
Muthyalamma Temple Surrounding Area								
1st Cross @ Muthyalamma Temple	LHS	1	21.00	1.00		21.00		
	LHS	1	24.00	1.00		24.00		
	LHS	1	12.00	1.00		12.00		
	LHS	1	6.00	1.00		6.00		
	RHS	1	15.00	1.00		15.00		
	RHS	1	22.00	1.00		22.00		
	RHS	1	20.00	1.00		20.00		
	RHS	1	24.00	1.00		24.00		
	RHS	1	5.00	1.00		5.00		
2nd Cross @ Muthyalamma Temple	LHS	1	18.00	1.00		18.00		
	LHS	1	12.00	1.00		12.00		
	LHS	1	16.00	1.00		16.00		
	LHS	1	18.00	1.00		18.00		
	LHS	1	15.00	1.00		15.00		
	LHS	1	22.00	1.00		22.00		
	LHS	1	23.00	1.00		23.00		
	RHS	1	12.00	1.00		12.00		
	RHS	1	18.00	1.00		18.00		
	RHS	1	14.00	1.00		14.00		
	RHS	1	13.00	1.00		13.00		
	RHS	1	19.00	1.00		19.00		
	RHS	1	20.00	1.00		20.00		
	RHS	1	24.00	1.00		24.00		
1st Main Road @ Muthyalamma Temple	LHS	1	11.00	1.00		11.00		
	LHS	1	18.00	1.00		18.00		
	LHS	1	15.00	1.00		15.00		
	LHS	1	18.00	1.00		18.00		
	LHS	1	25.00	1.00		25.00		

AEE
YPR

Scanned with CamScanner

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
	LHS	1	22.00	1.00		22.00		
	RHS	1	11.00	1.00		11.00		
	RHS	1	22.00	1.00		22.00		
	RHS	1	25.00	1.00		25.00		
	RHS	1	11.00	1.00		11.00		
	RHS	1	18.00	1.00		18.00		
	RHS	1	20.00	1.00		20.00		
5th Cross @ Muthyalamma Temple	LHS	1	18.00	1.00		18.00		
	LHS	1	12.00	1.00		12.00		
	LHS	1	20.00	1.00		20.00		
	LHS	1	6.00	1.00		6.00		
	RHS	1	22.00	1.00		22.00		
	RHS	1	15.00	1.00		15.00		
	RHS	1	11.00	1.00		11.00		
	RHS	1	18.00	1.00		18.00		
Pressent bill Qty						731.00		
BOQ bill Qty						723.60		

Cld 5th

AEE
YPR

12/11/2024

12/11/2024

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

Comprehensive development of drains left side of Muthyalamma Temple in Ward No 17 JP Park

Job Code:017-20-000051	P-3739

Measurements

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
2	KSRB 2-1 : Earthwork in surface excavation for levelling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift up to 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled including breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1(a) / 2.3.1							Cum	
	Disilting								
	Muthyalamma Temple Surrounding Area								
	1st Cross @ Muthyalamma Temple	LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	6.00	0.60	0.45	1.62		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	6.00	0.60	0.45	1.62		
	2nd Cross @ Muthyalamma Temple	LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	28.00	0.60	0.45	7.56		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	28.00	0.60	0.45	7.56		
	1st Main Road @ Muthyalamma Temple	LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	30.00	0.60	0.45	8.10		

AEE
YPR

Scanned with CamScanner

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
		LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	30.00	0.60	0.45	8.10		
		LHS	1	25.00	0.60	0.45	6.75		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	30.00	0.60	0.45	8.10		
		RHS	1	25.00	0.60	0.45	6.75		
	5th Cross @ Muthyalamma Temple	LHS	1	30.00	0.60	0.50	9.00		
		LHS	1	30.00	0.60	0.50	9.00		
		LHS	1	30.00	0.60	0.50	9.00		
		LHS	1	10.00	0.60	0.50	3.00		
		RHS	1	30.00	0.60	0.50	9.00		
		RHS	1	30.00	0.60	0.50	9.00		
		RHS	1	30.00	0.60	0.50	9.00		
		RHS	1	10.00	0.60	0.50	3.00		
	Pressent bill Qty						334.86		
	BOQ bill Qty						331.50		

AEE
YPR

12/11/2021

12/11/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

Comprehensive development of drains left side of Muthyalamma Temple in Ward No 17 JP Park

Job Code:017-20-000051 | P-3739

Measurements

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
3	KSRB 4-1.7 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.69 cum and fine aggregtes @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2							Cum	
	For Bottom								
	Muthyalamma Temple Surrounding								
	1st Cross @ Muthyalamma Temple	LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	6.00	0.30	0.10	0.36		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	6.00	0.30	0.10	0.36		
	2nd Cross @ Muthyalamma Temple	LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	28.00	0.30	0.10	1.68		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	28.00	0.30	0.10	1.68		
	1st Main Road @ Muthyalamma Temple	LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	25.00	0.30	0.10	1.50		

AEE
YPR

Scanned with CamScanner

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	25.00	0.30	0.10	1.50		
	5th Cross @ Muthyalamma Temple	LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	10.00	0.30	0.10	0.60		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	10.00	0.30	0.10	0.60		
	For Coping								
	Muthyalamma Temple Surrounding Area								
	1st Cross @ Muthyalamma Temple	LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	6.00	0.20	0.08	0.18		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	6.00	0.20	0.08	0.18		
	2nd Cross @ Muthyalamma Temple	LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	28.00	0.20	0.08	0.84		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	28.00	0.20	0.08	0.84		
	1st Main Road @ Muthyalamma Temple	LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		

Chd 5th 1/18

AEE
YPR

Scanned with CamScanner

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
		LHS	2	25.00	0.20	0.08	0.75		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	25.00	0.20	0.08	0.75		
	5th Cross @ Muthyalamma Temple	LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	30.00	0.20	0.08	0.90		
		LHS	2	10.00	0.20	0.08	0.30		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	30.00	0.20	0.08	0.90		
		RHS	2	10.00	0.20	0.08	0.30		
				Total Qty			109.62		
				BOQ Qty			108.54		

AEE
YPR

12/11/2021

12/11/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

Comprehensive development of drains left side of Muthyalamma Temple in Ward No 17 JP Park

Code:017-20-000051 | P-3739

Measurements

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
KSRB 5-14: Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4							Sqm	
For Flagging								
Muthyalamma Temple Surrounding Area								
1st Cross @ Muthyalamma Temple	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	6.00		0.40	4.80		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	6.00		0.40	4.80		
2nd Cross @ Muthyalamma Temple	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	28.00		0.40	22.40		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	28.00		0.40	22.40		
1st Main Road @ Muthyalamma Temple	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		

AEE YPR

EE (RRND)

Scanned with CamScanner

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	25.00		0.40	20.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	25.00		0.40	20.00		
5th Cross @ Muthyalamma Temple	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	30.00		0.40	24.00		
	LHS	2	10.00		0.40	8.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	30.00		0.40	24.00		
	RHS	2	10.00		0.40	8.00		
				Total Qty		974.40		
				BOQ Qty		964.80		

AEE
YPR

12/11/2021

EE (RRND)

12/11/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಪತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

ehensive development of drains left side of Muthyalamma Temple in Ward No 17 JP Park

ode:017-20-000051 | P-3739

urements

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete. - do - 10 cms thick							Cum	
For Missing Slab								
Muthyalamma Temple Surrounding Area								
1st Cross @ Muthyalamma Temple	LHS	1	10.00	1.00		10.00		
	LHS	1	12.00	1.00		12.00		
	LHS	1	18.00	1.00		18.00		
	LHS	1	6.00	1.00		6.00		
	RHS	1	15.00	1.00		15.00		
	RHS	1	14.00	1.00		14.00		
	RHS	1	10.00	1.00		10.00		
	RHS	1	6.00	1.00		6.00		
	RHS	1	1.00	1.00		1.00		
2nd Cross @ Muthyalamma Temple	LHS	1	22.00	1.00		22.00		
	LHS	1	18.00	1.00		18.00		
	LHS	1	14.00	1.00		14.00		
	LHS	1	12.00	1.00		12.00		
	LHS	1	15.00	1.00		15.00		
	LHS	1	12.00	1.00		12.00		
	LHS	1	5.00	1.00		5.00		
	RHS	1	18.00	1.00		18.00		
	RHS	1	12.00	1.00		12.00		
	RHS	1	16.00	1.00		16.00		
	RHS	1	17.00	1.00		17.00		
	RHS	1	11.00	1.00		11.00		
	RHS	1	10.00	1.00		10.00		
	RHS	1	4.00	1.00		4.00		
1st Main Road @ Muthyalamma Temple	LHS	1	19.00	1.00		19.00		
	LHS	1	12.00	1.00		12.00		
	LHS	1	15.00	1.00		15.00		
	LHS	1	12.00	1.00		12.00		
	LHS	1	5.00	1.00		5.00		
	LHS	1	3.00	1.00		3.00		
	RHS	1	19.00	1.00		19.00		
	RHS	1	8.00	1.00		8.00		
	RHS	1	5.00	1.00		5.00		

AEE
YPR

Scanned with CamScanner

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
	RHS	1	19.00	1.00		19.00		
	RHS	1	12.00	1.00		12.00		
	RHS	1	5.00	1.00		5.00		
th Cross @ Muthyalamma Temple	LHS	1	12.00	1.00		12.00		
	LHS	1	18.00	1.00		18.00		
	LHS	1	10.00	1.00		10.00		
	LHS	1	2.00	1.00		2.00		
	RHS	1	18.00	1.00		18.00		
	RHS	1	15.00	1.00		15.00		
	RHS	1	19.00	1.00		19.00		
	RHS	1	8.00	1.00		8.00		
				Total Qty		514.00		
				BOQ Qty		482.40		

AEE
YPR

12/11/2021

12/11/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

Comprehensive development of drains left side of Muthyalamma Temple in Ward No 17 JP Park

Job Code:017-20-000051 | P-3739

Measurements

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
6	KSRB 5-9 : Providing chamfering edges to stone slab 2.5 cms. wide as per specifications. (only chamfered length shall be recorded) KBS 5.1.13							Rmt	
	Muthyalamma Temple Surrounding Area								
	1st Cross @ Muthyalamma Temple	LHS	1	10.00			10.00		
		LHS	1	12.00			12.00		
		LHS	1	18.00			18.00		
		LHS	1	6.00			6.00		
		RHS	1	15.00			15.00		
		RHS	1	14.00			14.00		
		RHS	1	10.00			10.00		
		RHS	1	6.00			6.00		
		RHS	1	1.00			1.00		
	2nd Cross @ Muthyalamma Temple	LHS	1	22.00			22.00		
		LHS	1	18.00			18.00		
		LHS	1	14.00			14.00		
		LHS	1	12.00			12.00		
		LHS	1	15.00			15.00		
		LHS	1	12.00			12.00		
		LHS	1	5.00			5.00		
		RHS	1	18.00			18.00		
		RHS	1	12.00			12.00		
		RHS	1	16.00			16.00		
		RHS	1	17.00			17.00		
		RHS	1	11.00			11.00		
		RHS	1	10.00			10.00		
		RHS	1	4.00			4.00		
	1st Main Road @ Muthyalamma Temple	LHS	1	19.00			19.00		
		LHS	1	12.00			12.00		
		LHS	1	15.00			15.00		
		LHS	1	12.00			12.00		
		LHS	1	5.00			5.00		
		LHS	1	3.00			3.00		
		RHS	1	19.00			19.00		
		RHS	1	8.00			8.00		
		RHS	1	5.00			5.00		
		RHS	1	19.00			19.00		
		RHS	1	12.00			12.00		

AEE
YPR

Scanned with CamScanner

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
	RHS	1	5.00			5.00		
9th Cross @ Muthyalamma Temple	LHS	1	12.00			12.00		
	LHS	1	18.00			18.00		
	LHS	1	10.00			10.00		
	LHS	1	2.00			2.00		
	RHS	1	18.00			18.00		
	RHS	1	15.00			15.00		
	RHS	1	19.00			19.00		
	RHS	1	8.00			8.00		
			Qty			514.00	/0.60	
						856.67	*3.20	
			Total Qty			2741.33		
			BOQ Qty			2572.80		

AEE
YPR

12/11/2021

12/11/2021

Scanned with CamScanner

rehensive development of drains left side of Muthyalamma Temple in Ward No 17 JP Park

Code:017-20-000051

P-3739

asurements

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
7	KSRB 5-8.1 : Providing one line dressing to granite stone slab / granite stone masonry as per specifications. KBS 5.1.13							Sqm	
	Muthyalamma Temple Surrounding Area						30.00		
	1st Cross @ Muthyalamma Temple	LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	6.00	1.00		6.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	6.00	1.00		6.00		
	2nd Cross @ Muthyalamma Temple	LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	28.00	1.00		28.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	28.00	1.00		28.00		

AEE
YPR

Scanned with CamScanner

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
1st Main Road @ Muthyalamma Temple	LHS	1	30.00	1.00		30.00		
	LHS	1	30.00	1.00		30.00		
	LHS	1	30.00	1.00		30.00		
	LHS	1	30.00	1.00		30.00		
	LHS	1	30.00	1.00		30.00		
	LHS	1	25.00	1.00		25.00		
	RHS	1	30.00	1.00		30.00		
	RHS	1	30.00	1.00		30.00		
	RHS	1	30.00	1.00		30.00		
	RHS	1	30.00	1.00		30.00		
	RHS	1	30.00	1.00		30.00		
	RHS	1	25.00	1.00		25.00		
5th Cross @ Muthyalamma Temple	LHS	1	30.00	1.00		30.00		
	LHS	1	30.00	1.00		30.00		
	LHS	1	30.00	1.00		30.00		
	LHS	1	10.00	1.00		10.00		
	RHS	1	30.00	1.00		30.00		
	RHS	1	30.00	1.00		30.00		
	RHS	1	30.00	1.00		30.00		
	RHS	1	10.00	1.00		10.00		
				Total Qty		1218.00		
				BOQ Qty		1206.00		

AEE
YPR

12/11/2024

12/4/2024

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

...ARA PALIK...

...prehensive development of drains left side of Muthyalamma Temple in Ward No 17 JP Park

Code:017-20-000051	P-3739

...surements

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Remarks
Providing & Laying precast drain cover slab of 250 mm thikness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the sirections of engineer in charge (1.20x0.60x0.25) (Approved date rate)						Sqm	
Muthyalamma Temple Surrounding Area							
1st Cross @ Muthyalamma Temple	1	6.80	1.80		12.24		
	1	6.40	1.80		11.52		
	1	7.00	1.80		12.60		
2nd Cross @ Muthyalamma Temple	1	6.10	1.80		10.98		
	1	6.00	1.80		10.80		
	1	6.50	1.80		11.70		
1st Main Road @ Muthyalamma Temple	1	6.80	1.80		12.24		
	1	6.70	1.80		12.06		
	1	6.50	1.80		11.70		
	1	7.10	1.80		12.78		
Pressent bill Qty					118.62		
BOQ Qty					108.00		

AEE
YPR

12/11/2021

12/11/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

...by
...rom
018-
...three

Scanned with CamScanner

...ARA PALIKE

...rehensive development of drains left side of Muthyalamma Temple in Ward No 17 JP Park

...de:073-20-000050	P-3744CM Nava Nagarothana Road Devlopments

...rements

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter 1							Cum	
Muthyalamma Temple Left Side						334.86		
Qty Vide Item No 2						334.86		
Pressent bill Qty						235.00		
BOQ Qty								

12/11/2021

AEE
YPR

12/11/2021

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner